

ST JOHN'S AND ST JAMES EXPANSION TO TWO FORMS OF ENTRY

ID	ID	Task Name	Duration	Start	Finish	2009				2010				2011	
						May	Jul	Sep	Nov	Jan	Mar	May	Jul	Sep	Nov
1	1	MUGA CONSTRUCTION (not part of tendered works)	61 days	Mon 15/06/09	Mon 07/09/09										
2	2	MAIN EXTENSION	335 days	Mon 13/07/09	Fri 22/10/10										
3	3	Tender period	25 days	Mon 13/07/09	Fri 14/08/09										
4	4	Tender report	10 days	Mon 17/08/09	Fri 28/08/09										
5	5	Appointment of contractor	15 days	Mon 31/08/09	Fri 18/09/09										
6	6	Contractors lead in period	20 days	Mon 21/09/09	Fri 16/10/09										
7	7	Construction period on site	250 days	Mon 19/10/09	Fri 01/10/10										
8	8	Commissioning and school fit out	20 days	Mon 04/10/10	Fri 29/10/10										
9	9	INTERNAL ALTERATIONS EXTENSION AND UPGRADE	130 days	Mon 01/11/10	Fri 29/04/11										
10	10	Construction period on site	110 days	Mon 01/11/10	Fri 01/04/11										
11	11	Commissioning and school fit out	20 days	Mon 04/04/11	Fri 29/04/11										

Project: 1443 Draft Programme A
Date: Thu 07/05/09

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline

